

ID	%	Task Name	Duration	Start	Finish	Timeline																						
						ter	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		1st Quarter		2nd Qu								
						Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May					
1	83%	<b>Parallel Flow Permanent Solution</b>	<b>322 days</b>	<b>Wed 1/12/11</b>	<b>Thu 4/5/12</b>																							
2	100%	<b>Key Concepts</b>	<b>66 days</b>	<b>Thu 2/17/11</b>	<b>Thu 5/19/11</b>																							
3	100%	Identify Key Concepts to Select Option	25 days	Tue 3/8/11	Mon 4/11/11																							
4	100%	Discuss Key Concepts	38 days	Tue 3/8/11	Thu 4/28/11																							
5	100%	Vote on Key Concepts	2 days	Thu 4/28/11	Fri 4/29/11																							
6	100%	<b>Hybrid Option Detail</b>	<b>57 days</b>	<b>Thu 2/17/11</b>	<b>Fri 5/6/11</b>																							
7	100%	Revise Hybrid Option Detail	57 days	Thu 2/17/11	Fri 5/6/11																							
8	100%	Post Hybrid Option Detail	0 days	Fri 5/6/11	Fri 5/6/11																							
9	100%	<b>Flowgate Allocation Option Detail</b>	<b>57 days</b>	<b>Thu 2/17/11</b>	<b>Fri 5/6/11</b>																							
10	100%	Revise Flowgate Allocation Detail	57 days	Thu 2/17/11	Fri 5/6/11																							
11	100%	Post Flowgate Allocation Detail	0 days	Fri 5/6/11	Fri 5/6/11																							
12	100%	<b>Decision on Hybrid Option / Flowgate Allocation</b>	<b>3 days</b>	<b>Tue 5/17/11</b>	<b>Thu 5/19/11</b>																							
13	100%	Review Hybrid and Flowgate Allocation Options	2 days	Tue 5/17/11	Wed 5/18/11																							
14	100%	Decision on Option for Permanent Solution	1 day	Thu 5/19/11	Thu 5/19/11																							
15	100%	<b>Two-Tier Work Paper</b>	<b>174 days</b>	<b>Wed 1/12/11</b>	<b>Mon 9/12/11</b>																							
16	100%	Two-Tier Curtailment Summary Document	128 days	Fri 1/14/11	Tue 7/12/11																							
17	100%	Two Tier Curtailment Procedural History	16 days	Wed 6/22/11	Wed 7/13/11																							
18	100%	Support Position Paper	150 days	Wed 1/12/11	Tue 8/9/11																							
19	100%	Policy Concern Position Paper	150 days	Wed 1/12/11	Tue 8/9/11																							
20	100%	Submit Two-Tier Curtailment Documents to EC	1 day	Wed 8/10/11	Wed 8/10/11																							
21	100%	Executive Committee Action on Two-Tier Curtailment	1 day	Tue 8/16/11	Tue 8/16/11																							
22	100%	Feedback from Executive Committee	1 day	Mon 9/12/11	Mon 9/12/11																							
23	72%	<b>PFV Permanent Solution White Paper</b>	<b>87 days</b>	<b>Tue 6/14/11</b>	<b>Wed 10/12/11</b>																							
24	80%	Review/Revise White Paper	86 days	Tue 6/14/11	Tue 10/11/11																							
25	65%	Address Parking Lot Items	86 days	Tue 6/14/11	Tue 10/11/11																							
26	0%	Review White Paper with IDC Working Group	1 day	Wed 10/12/11	Wed 10/12/11																							
27	0%	Finalize PFV Permanent Solution White Paper	1 day	Wed 10/12/11	Wed 10/12/11																							
28	0%	<b>Changes to Business Practice Standards</b>	<b>82 days</b>	<b>Thu 10/13/11</b>	<b>Fri 2/3/12</b>																							
29	0%	Develop Draft Changes to Business Practice Standards	14 days	Thu 10/13/11	Tue 11/1/11																							
30	0%	Post Draft Business Practices Standards	0 days	Tue 11/1/11	Tue 11/1/11																							
31	0%	BPS Review/Revise Business Practice Standards	2 days	Tue 11/8/11	Wed 11/9/11																							
32	0%	Post Draft Standards for Informal Comments	1 day	Thu 11/10/11	Thu 11/10/11																							
33	0%	Informal Comment Period	15 days	Fri 11/11/11	Thu 12/1/11																							
34	0%	Merge comments for Business Practice Standards	4 days	Fri 12/2/11	Wed 12/7/11																							
35	0%	Post Business Practices Standards for final BPS Review	0 days	Wed 12/7/11	Wed 12/7/11																							
36	0%	Final BPS Review/Approval Business Practice Standards	2 days	Wed 12/14/11	Thu 12/15/11																							
37	0%	Vote to post Recommendation for Formal Comments	0 days	Thu 12/15/11	Thu 12/15/11																							
38	0%	Post Business Practices Standards 30 Day Formal Comm	0 days	Fri 12/16/11	Fri 12/16/11																							
39	0%	Formal Comment period	24 days	Mon 12/19/11	Thu 1/19/12																							
40	0%	BPS Review and Submit Late comments to WEQ EC	2 days	Thu 2/2/12	Fri 2/3/12																							
41	0%	Develop Evaluation Criteria PFV Permanent Solution	44 days	Mon 2/6/12	Thu 4/5/12																							

Project: PFV Permanent Solution  
Date: Mon 9/26/11

